

Civiltech Engineering, Inc.





Central Business District Streetscape Improvements

Village of Glen Ellyn

March 2021




Meeting Objectives

- Approved Streetscape Elements
- Draft 3D Model
- Schedule Update
- Draft Cost Estimate and Budget
- Streetscape Ordinance



Selected Streetscape Layout | Plan View





4"x12" Herringbone Field: Blend of 32 Antique, 33 Dark Antique, 34 Mulberry, 36 Sunset Red and 63 Charcoal

4"x8" Soldier Course Border:


63 Charcoal



<u>6" w. x 6" ht. Planter Curbs:</u> Mesabi Black Diamond 10 finish granite




Typical Streetscape | Perspective






Expanded Pavers into Carriage Walk | Narrow Band 1






<u>4"x12" Running Bond:</u> Blend of 32 Antique, 33 Dark Antique, 34 Mulberry, 36 Sunset Red and 63 Charcoal





Perspective Rendering | Main Mid-block Crossing







Perspective Rendering | Crescent and Main





Crosswalks | Decorative Material Options

Concrete

- Low cost (\$11/SF)
- Long service life
- Simple and functional
- Higher replacement cost
- Low decorative aesthetic value



- Medium cost (\$20/SF)
- Adds color and look of brick
 - Easy to replace low cost
- Wears quickly 5 year lifespan
- Not Recommended

MMA on Concrete

- High cost (\$34/SF)
- Methyl Methacrylate
- No Low Maintenance
- Adds bright color and can be customized
- Non-slip surface
- More durable than thermoplastic paint – 10 to 20 year lifespan

Fired Clay Brick

- Highest cost (\$43/ SF)
- High maintenance
- High decorative aesthetic value
- Historic Material
- Long wearing/durable surface material – 30+ years





Non-decorative treatment



Stamped Asphalt




MMA on Concrete



Fired Clay Brick

Decorative treatment





Selected Planter Curb

Granite tree planter curb



a classic and elegant aesthetic.

Precast concrete tree planter curb



Precast concrete is factory built to provide consistency.

306 votes: Granite

55 votes: Precast concrete


46 votes: Exposed aggregate

37 votes: Plain concrete


29 votes: Glitter finish

473 total votes

Preferred Tree Planter Curb







Historic Plaques | Option 2 (16" x 16")



<u>16"x16" Granite Plaque:</u>

Granite color and finish to match planter curb material (Mesabi Black, Diamond 10 finish)

Plaques to be centered in decorative pavement field




Planter Seat Walls






Diversification – Tree Genus Existing vs Proposed

Proposed Trees




Existing Trees






Plan updates






Plan updates






Phased Construction Timeline





Phase 1 Draft Construction Timeline



- Apex 400 Schedule Delays
- Main St Parking Garage Open / Access
- Frida Kahlo Exhibit This Summer

- Dry Utility Relocations
- Streetscape Design Decisions
- Streetscape Material Procurements



Construction Cost Estimate

| 2022 PHASE 1 SUMMARY | | | | | | | | | | | |
|--------------------------|-------------|-----------|--|--|--|--|--|--|--|--|--|
| CONSTRUCTION SUE | \$4,965,000 | | | | | | | | | | |
| CONTINGENCY | 10% | \$496,000 | | | | | | | | | |
| CONSTRUCTION ENGINEERING | 11% | \$601,000 | | | | | | | | | |
| PHASE 1 | \$6,062,000 | | | | | | | | | | |

| 2023 PHASE 2 SUMMARY | | | | | | | | | | |
|--------------------------|--------------|-------------|--|--|--|--|--|--|--|--|
| CONSTRUCTION SU | \$8,714,000 | | | | | | | | | |
| CONTINGENCY | 13% | \$1,133,000 | | | | | | | | |
| CONSTRUCTION ENGINEERING | 11% | \$1,083,000 | | | | | | | | |
| PHASE 2 | \$10,930,000 | | | | | | | | | |

| 2024 PHASE 3 SUMMARY | | | | | | | | | | | |
|--------------------------|---------------|-----------|--|--|--|--|--|--|--|--|--|
| CONSTRUCTION SUE | \$3,168,000 | | | | | | | | | | |
| CONTINGENCY | 16% | \$507,000 | | | | | | | | | |
| CONSTRUCTION ENGINEERING | 11% | \$404,000 | | | | | | | | | |
| PHASE 3 | PHASE 3 TOTAL | | | | | | | | | | |

| 2025-2027 PHASE 4 SUMMARY | | | | | | | | | | |
|---------------------------|-------------|--------------------|--|--|--|--|--|--|--|--|
| CONSTRUCTION SU | \$4,156,000 | | | | | | | | | |
| CONTINGENCY | 19% | \$790,000 | | | | | | | | |
| CONSTRUCTION ENGINEERING | 11% | \$544 <i>,</i> 000 | | | | | | | | |
| PHASE 4 | TOTAL | \$5,489,000 | | | | | | | | |

| ALL PHASES SUMMARY | | | | | | | | | | | |
|--------------------------|------------------|-------------|--|--|--|--|--|--|--|--|--|
| CONSTRUCTION SU | \$21,002,000 | | | | | | | | | | |
| CONTINGENCY | VAR | \$2,926,000 | | | | | | | | | |
| CONSTRUCTION ENGINEERING | 11% | \$2,632,000 | | | | | | | | | |
| ALL PHASES | ALL PHASES TOTAL | | | | | | | | | | |



Cost Estimate – Including previous work

Exhibit J CBD Streetscape and Utility Improvements Project Total Project Cost Summary

Capital Water Totals Item Status Sewer Underground Utility Study 169,019 380,980 Complete S \$ 75,500 \$ \$ 625,499 Phase II Engineering - Phase I Complete S 229,371 67,906 S 67,906 365,183 S \$ Phase II Engineering - Phase II In Progress S 789,302 S 173,978 S 173,978 1,137,257 Construction - Phase 1 Future Construction - 2022 5,179,000 336,000 S 547,000 6,062,000 S S Construction - Phase 2 8,420,000 1,376,000 S 1,134,000 10,930,000 Future Construction - 2023 S S S Construction - Phase 3 Future Construction - 2024 S 3,540,000 238,000 \$ 301,000 4,079,000 S \$ Construction - Phase 4 Future Construction - 2025-2027 4,313,000 564,000 612,000 5,489,000 S S S Totals \$ 22.639.691 \$ 2,831,384 S 3,216,864 28,687,939 S

Notes:

- 1. Significant Contingency Included: ~\$2.1M (Breakdown :\$1.7M Capital, \$200K Water, \$200K Sewer)
- 2. 3% Escalation Factored Into Cost Estimates For Construction
- 3. Construction Engineering Estimated To Be 11% (Construction Plus Contingency)
- 4. Phase 4 Would Be Included In Metra Station Project





Streetscape Ordinance

- Adopts the CBD Streetscape Design Concept and Streetscape Elements Plan
- Commemorates the process and design decision made
- Present to Village Board at March 22 Meeting for review and approval



Discussion







How does the Village Pay for Project Costs?

| | | Project Costs | | How We Pay for Project Costs | | | | | | | | | |
|-----------------|----------------------|--|----------------------|------------------------------|--|--|---------------|--|--|--|--|--|--|
| Projects | Total Estimated Cost | Phase 4 part of Train Station Project | Total Estimated Cost | Grant Funding | Village Funding - Water & Sewer Fund | Village Funding - Capital Projects Fund | Bonds Needed | | | | | | |
| CBD Streetscape | \$ 28,688,000 | \$ (4,313,000) | \$ 24,375,000 | \$- | \$ 6,049,000 | \$ 11,188,000 | \$ 7,138,000 | | | | | | |
| Train Station | \$ 21,187,000 | \$ 4,313,000 | \$ 25,500,000 | \$ 20,400,000 | \$- | \$ 1,500,000 | \$ 3,600,000 | | | | | | |
| Civic Center | \$ 2,750,000 | \$ - | \$ 2,750,000 | \$- | \$- | \$ 1,250,000 | \$ 1,500,000 | | | | | | |
| Parking Garage | \$ 17,700,000 | | \$ 17,700,000 | <u>\$</u> | <u>\$</u> | \$ 1,800,000 | \$ 15,900,000 | | | | | | |
| Total | \$ 70,325,000 | ş - | \$ 70,825,000 | \$ 20,400,000 | \$ 6,049,000 | \$ 15,738,000 | \$ 28,138,000 | | | | | | |

Notes:

1. Estimated costs include current scope as of March 2021. Final costs will be known once the CBD Streetscape and Train Station projects are bid.

2. Phase 4 of the CBD Streetscape project will be completed as part of the train station project. Therefore, that cost has been allocated to the train station.

3. The Water & Sewer portion of the CBD Streetscape project will be paid by the Water & Sewer Fund.

4. Grant funding represents amounts that the Village is reasonably confident to receive. The Village will continue to review available grant opportunities.

5. Village funding represents either annual revenues towards project costs or funds above the Village's required reserve policies that are available to be allocated to the project.

6. As shown in the analysis, the Village has already received \$19.9 million in bond proceeds. The current analysis depicts an additional \$8.25 million needed, likely in 2022 or 2023. The actual cost of the CBD Streetscape project and Train Station project once bid will determine the final amount of the last bond issue. Also, the availability of additional grant funds or CBD TIF funds could reduce the amount borrowed.

7. All amounts depicted in this schedule are based upon known facts as of March 2021. Changes in project scope and market conditions will effect this analysis.

| Bonds Issued 2018 | \$ 10,034,190 |
|-------------------------------|------------------|
| Bonds Issued 2020 | \$ 9,852,345 |
| Remaining Bond Funding Needed | \$ 8,251,465 |
| Total | \$ 28,138,000 |



How Does the Village Pay Back the Debt Service on the Bonds?

| Debt Service Payments | 2021 | 2022 | 2023 | 2024 | 2025 | 2026 | 2027 | 2028 | 2029 | 2030 | 2031 | 2032 | 2033 | 2034 | 2035 | 2036 | 2037 | 2038 | 2039 | 2040 | 2041 | 2042 |
|--|--------------|-----------------|--------------|--------------|--------------|--------------|--------------|--------------|--------------|--------------|--------------|--------------|--------------|--------------|--------------|--------------|--------------|--------------|--------------|-------------|--------------|--------------|
| Bonds Issued 2018 - \$9.9 million - Debt Service Known | \$ 682,219 | \$ 680,519 | \$ 678,519 | \$ 681,219 | \$ 683,469 | \$ 680,469 | \$ 681,769 | 682,819 | \$ 683,419 | \$ 678,569 | \$ 683,419 | \$ 682,669 | \$ 680,119 | \$ 682,081 | \$ 682,675 | 681,850 | \$ 680,325 | \$ 683,100 | \$ - | \$ - | \$ - | \$ - |
| Bonds Issued 2020 - \$9.475 million - Debt Service Known | \$ 608,123 | | \$ 606,673 | | \$ 611,323 | \$ 607,973 | \$ 609,323 | \$ 610,223 | \$ 610,673 | | | \$ 607,560 | \$ 609,875 | \$ 606,775 | \$ 608,600 | \$ 608,888 | \$ 609,000 | \$ 607,500 | \$ 610,800 | \$ - | \$ - | \$ - |
| Debt Service - Later Date - \$8.3 million - Estimated | \$ - | \$ - | \$ 580,000 | \$ 580,000 | \$ 580,000 | \$ 580,000 | \$ 580,000 | \$ 580,000 | \$ 580,000 | \$ 580,000 | \$ 580,000 | \$ 580,000 | \$ 580,000 | \$ 580,000 | \$ 580,000 | \$ 580,000 | \$ 580,000 | \$ 580,000 | \$ 580,000 | \$ 580,000 | \$ 580,000 | \$ 580,000 |
| Total Annual Debt Service - 20 years of bond payments | \$ 1,290,342 | \$ 1,289,342 | \$ 1,865,192 | \$ 1,870,442 | \$ 1,874,792 | \$ 1,868,442 | \$ 1,871,092 | \$ 1,873,042 | \$ 1,874,092 | \$ 1,869,242 | \$ 1,870,079 | \$ 1,870,229 | \$ 1,869,994 | \$ 1,868,856 | \$ 1,871,275 | \$ 1,870,738 | \$ 1,869,325 | \$ 1,870,600 | \$ 1,190,800 | \$ 580,000 | \$ 580,000 | \$ 580,000 |
| Forecasted Revenues | | | | | | | | | | | | | | | | | | | | | | |
| Food and Beverage Tax - 1.5% | \$ 1,300,000 | \$ 1,300,000 | \$ 1,313,000 | \$ 1,326,130 | \$ 1,339,391 | \$ 1,352,785 | \$ 1,366,313 | 1,379,976 | \$ 1,393,776 | \$ 1,407,714 | \$ 1,421,791 | \$ 1,436,009 | \$ 1,450,369 | \$ 1,464,873 | \$ 1,479,521 | \$ 1,494,316 | \$ 1,509,260 | \$ 1,524,352 | \$ 1,539,596 | \$ 263,744 | ş - | \$- |
| | | | | | | | | | | | | | | | | | | | | | | |
| CBD TIF Contribution | \$. | \$. | \$ 250,000 | \$ 250,000 | \$ 250,000 | \$ 250,000 | \$ 250,000 | 250,000 | \$ 250,000 | \$ 250,000 | \$ 250,000 | \$ 250,000 | \$ 250,000 | \$ 250,000 | \$ 250,000 | \$ 250,000 | ş . | ş., | \$. | ş . | \$. | ş - |
| Parking Fund Contribution | s - | \$ 75,000 | \$ 75,000 | \$ 75,000 | \$ 75,000 | \$ 75,000 | \$ 75,000 | \$ 75,000 | \$ 75,000 | \$ 75,000 | \$ 75,000 | \$ 75,000 | \$ 75,000 | \$ 75,000 | \$ 75,000 | \$ 75,000 | \$ 75,000 | \$ 75,000 | \$ 75,000 | \$ 75,000 | \$ 75,000 | \$ 75,000 |
| Annual Village Capital Projects Funding | \$ 150,000 | \$ 150,000 | \$ 150,000 | \$ 150,000 | \$ 150,000 | \$ 150,000 | \$ 150,000 | \$ 150,000 | \$ 150,000 | \$ 150,000 | \$ 150,000 | \$ 150,000 | \$ 150,000 | \$ 150,000 | \$ 150,000 | \$ 150,000 | \$ 150,000 | \$ 150,000 | \$ 150,000 | \$ 150,000 | \$ 150,000 | \$ 150,000 |
| Total Funding Sources | \$ 1,450,000 | \$ 1,525,000 | \$ 1,788,000 | \$ 1,801,130 | \$ 1,814,391 | \$ 1,827,785 | \$ 1,841,313 | \$ 1,854,976 | \$ 1,868,776 | \$ 1,882,714 | \$ 1,896,791 | \$ 1,911,009 | \$ 1,925,369 | \$ 1,939,873 | \$ 1,954,521 | \$ 1,969,316 | \$ 1,734,260 | \$ 1,749,352 | \$ 1,764,596 | \$ 488,744 | \$ 225,000 | \$ 225,000 |
| Annual Debt Service Overage/(Shortfall) | \$ 159,658 | \$ 235,658 | \$ (77,192) | \$ (69,312) | \$ (60,401) | \$ (40,657) | \$ (29,779) | \$ (18,066) | \$ (5,316) | \$ 13,472 | \$ 26,712 | \$ 40,780 | \$ 55,375 | \$ 71,017 | \$ 83,246 | \$ 98,578 | \$ (135,065) | \$ (121,248) | \$ 573,796 | \$ (91,256) | \$ (355,000) | \$ (355,000) |
| Cumulative Overage/(Shortfall) | | | | | \$ 188,411 | \$ 147,755 | \$ 117,976 | \$ 99,910 | \$ 94,594 | \$ 108,065 | \$ 134,777 | \$ 175,557 | \$ 230,932 | \$ 301,948 | \$ 385,195 | \$ 483,773 | \$ 348,708 | \$ 227,460 | \$ 801,256 | | \$ 355,000 | |

Notes:

1. The 2018 and 2020 bonds have been issued and annual debt service payments are known. The debt service on the third issue is estimated. All bonds are assumed to be 20 year General Obligation Bonds.

The Food and Beverage tax implemented in March 2019 is, by ordinance, to be sunset when the bonds are paid off. This schedule estimates it will be sunset in 2040.
However, the tax could be extended further as needed to retire these three bond issues. The estimated annual revenue is based upon 2020 results with a 1% price escalation factor.

3. The CBD TIF has a set term and the last payment will be received in 2026. Depending on the growth of the TIF and the other projects completed with TIF Funds, the TIF could provide additional contributions towards debt service. Projection of set TIF Consultant show over \$1 million available annually from 2025 to 2036 to be used towards TIF projects or debt service.

4. The Parking Fund contributes towards debt service as one of the major projects is the CBD Parking Garage. The contribution from the Parking Fund is realized through permit and daily parking revenue.

5. Annual Village Capital Projects Funding earmarks the use of annually available revenue in the Capital Projects Fund.

6. The Cumulative Overage/Shortfall illustrates that based upon the known and estimated factors as of March 2021, the Village will be able to cover the debt service over the life of the bonds.