

FRIDAY, DECEMBER 2, 2022



PROGRESS MADE THIS WEEK MONDAY-FRIDAY [11.28-12.02]

- ◆ Concrete curb, planter, and sidewalk work on Hillside
- ◆ Stand and energize street lights on Hillside
- ◆ Complete brick crosswalk work at Main & Duane
- ◆ Miscellaneous utility work along Hillside

WORK ANTICIPATED NEXT WEEK MONDAY-FRIDAY [12.05-12.09]

- ◆ Utility work along Hillside continues
- ◆ Pour concrete base for bricks on Hillside
- ◆ Install granite curbs on Hillside
- ◆ Begin brick installation on Hillside

WEEKLY ZOOM
OPEN HOUSE

THURSDAYS
8:30AM - 9:30AM

[HTTPS://ZOOM.US/JOIN](https://zoom.us/join)
ID: 813 2131 4680; CODE: 576326

DETOUR INFORMATION

The detour for the Downtown Streetscape project has been removed, and Duane Street has officially returned to two-way traffic.

Please use caution while Hillside work is ongoing.

OTHER IMPORTANT INFORMATION

- ◆ Work will be shutting down over the next couple weeks. Please reach out to Clay if there is anything you'd like to see done before the winter shutdown.
- ◆ Hillside Streetscape related work is anticipated to wrap up late next week, weather permitting. Utility work will continue through December.
- ◆ *We can't thank everyone enough for your cooperation and patience throughout the year!*



downtownge.com



Clay Keller, P.E.
Meredith Hannah



630-936-9456
630-547-5345



pkeller@bla-inc.com
mhannah@glenellyn.org

