



CBD STREETSCAPE AND UTILITY IMPROVEMENTS PHASES II AND III

FRIDAY, SEPTEMBER 1, 2023





PROGRESS MADE THIS WEEK MONDAY-FRIDAY [08.28-09.01]

- Soil cell and electrical work along the east side of Main and south side of Pennsylvania
- Brick work along the west side of Main and north side of Pennsylvania
- New light pole foundations and temporary lighting removal
- AT&T/ComEd completed utility relocation work

WORK ANTICIPATED NEXT WEEK TUESDAY-FRIDAY [09.05-09.08]

- No work Labor Day-Monday, September 4
- Soil cell and electrical work along Main and Pennsylvania
- Granite curb foundations along the east side of Main and south side of Pennsylvania
- Roadway excavation on Crescent
- Alley storm sewer between Crescent and Pennsylvania

DETOUR INFORMATION

Main [Anthony to Pennsylvania] is ONE-WAY SOUTH. Main [Pennsylvania to Crescent] is CLOSED. Crescent [Prospect to Main] is ONE-WAY EAST. Pennsylvania [Main to Prospect] is ONE-WAY WEST.

A temporary closure of Main at the tracks is needed <u>September 5-6</u>; *northbound Main traffic will detour west to Duane, north to Prospect and east to Crescent.*

OTHER IMPORTANT INFORMATION

- Concrete sidewalk work along the east side of Main and south side of Pennsylvania is expected <u>the week of September 11</u>; Clay will be in touch with storefronts facing these streets.
- Nicor begins their final phase of new gas main installation through downtown <u>September 7</u>; work is to occur along Pennsylvania (east of Main), midblock Forest (between Crescent and Pennsylvania) and Park (Crescent to Pennsylvania).







Clay Keller, P.E. Meredith Hannah



630-936-9456 630-547-5345



pkeller@bla-inc.com mhannah@glenellyn.org



Glen Ellyn



CBD STREETSCAPE AND UTILITY IMPROVEMENTS PHASES II AND III



Glen Ellyn



CBD STREETSCAPE AND UTILITY IMPROVEMENTS PHASES II AND III



downtownge.com