



CBD STREETSCAPE AND UTILITY IMPROVEMENTS PHASES II AND III

FRIDAY, SEPTEMBER 22, 2023









PROGRESS MADE THIS WEEK MONDAY-FRIDAY [09.18-09.22]

- Sidewalk reconstruction on the east side of Main's south block
- Concrete curb work along Main and Crescent
- Seat wall work at Main and Crescent
- Alley (between Pennsylvania and Crescent) concrete pour
- Electrical work along Main and Pennsylvania
- Nicor gas work on Pennsylvania east of Main

WORK ANTICIPATED NEXT WEEK MONDAY-FRIDAY [09.25-09.29]

- Sidewalk completion at the northeast corner of Main and Crescent
- Brick work on the east side of Main and south side of Pennsylvania
- Fine grading and asphalt binder placement on Crescent
- Miscellaneous electrical work in various locations
- Nicor gas work continues on Pennsylvania
- Soil cell work on Crescent [tentative]

DETOUR INFORMATION

Main [Anthony to Pennsylvania] is ONE-WAY SOUTH.

Main [Pennsylvania to Crescent] is CLOSED.

Crescent [**Prospect** to Main] is **ONE-WAY EAST**.

Pennsylvania [Main to Prospect] is ONE-WAY WEST.

ALL businesses and pedestrian access remain open.

OTHER IMPORTANT INFORMATION

- Expect daytime street parking disruptions as Nicor replaces gas main on Pennsylvania east of Main.
- Main at the railroad tracks will need to be closed to traffic during fine grading and asphalt paving of Main/Crescent; *detours will be posted*.
- Preliminary opening of Main's south block is anticipated the first week of October after brick work; preliminary opening of Pennsylvania to street parking on one side may follow.

downtownge.com



Clay Keller, P.E. Meredith Hannah



630-936-9456 630-547-5345



pkeller@bla-inc.com mhannah@glenellyn.org



Glen Ellyn



CBD STREETSCAPE AND UTILITY IMPROVEMENTS PHASES II AND III

