



CBD STREETSCAPE AND UTILITY IMPROVEMENTS PHASES II AND III

FRIDAY, OCTOBER 27, 2023





PROGRESS MADE THIS WEEK MONDAY-FRIDAY [10.23-10.27]

- Granite curb on Main's north block
- Trees on Main's south block
- Bricks along Crescent
- Miscellaneous electrical work throughout the project
- Nicor gas work at Crescent and Park

WORK ANTICIPATED NEXT WEEK MONDAY-FRIDAY [10.30-11.03]

- Granite curb installation continues
- Trees on Main's north block, weather permitting
- Underground work on Prospect and Pennsylvania begins
- Nicor gas main to be livened and services to begin

DETOUR INFORMATION

Main [Pennsylvania to Crescent] opens to traffic by end of day Friday, October 27.

Main [Anthony to Pennsylvania] is ONE-WAY SOUTH.

Crescent [Prospect to Main] is ONE-WAY EAST.

Pennsylvania [Main to Prospect] is ONE-WAY WEST.

ALL businesses and pedestrian access remain open.

OTHER IMPORTANT INFORMATION

- Utility work on Prospect [north of the tracks] and Pennsylvania [west of Prospect] begins <u>Monday</u>, <u>October 30</u> and is expected to take <u>two weeks</u>.
- For <u>only one day [Monday, October 30]</u>, Prospect [Pennsylvania to Duane] will be closed to southbound traffic; *Pennsylvania [Prospect to Main] will open to two-way traffic to accommodate the temporary closure; the closure will be lifted by end of day.*





Clay Keller, P.E. Meredith Hannah



630-936-9456 630-547-5345



pkeller@bla-inc.com mhannah@glenellyn.org



Glen Ellyn



CBD STREETSCAPE AND UTILITY IMPROVEMENTS PHASES II AND III

